




























CIP PROJECT NUMBER	PROJECT DESCRIPTION	COST ESTIMATE	PLANNED FUNDING SOURCE			STATUS UPDATE
			CASH	GRANTS	DEBT	
CITY FACILITIES AQUATIC CENTER						
CF-23-008	BFAC Pool Shell Maintenance	\$200,000	x			Deferred per council direction, On hold until 2030 if possible
SURFACE TRANSPORTATION BRIDGES						
ST-12-004	84th Street Pedestrian Bridge Replacement	\$2,860,000		x		Design work continues
CITY FACILITIES FACILITIES						
CF-16-005	Equipment Maintenance Garage	\$25,900,000			x	Demolition in process, on schedule
CF-26-007	Civic Plaza Lunchroom	\$1,200,000	x			Moved to 2028
CF-21-040	Civic Plaza Carpet	\$880,000	x			Moved to 2029
CF-25-010	Update City Card-Access System	\$850,000				Funding by Facilities, in planning process with IT
CF-25-004	Tuck Point Civic Plaza	\$520,000	x			RFP in process
CF-26-008	Cemetery Irrigation System	\$400,000				Moved to 2029
CF-24-004	Clock Tower	\$250,000	x			Bidding
CF-24-006	Re-Commissioning Civic Plaza	\$250,000	x			Contract in place and work beginning
CF-18-029	Civic Plaza Interior Doors - Police Detention	\$203,000	x			In the works

CIP PROJECT NUMBER	PROJECT DESCRIPTION	COST ESTIMATE	PLANNED FUNDING SOURCE			STATUS UPDATE
			CASH	GRANTS	DEBT	
PARK DEVELOPMENT PARKS						
 PD-23-005	Nine Mile Creek Corridor Renewal Project	\$23,000,000		x	x	Visit bloomingtonforward.org for regular updates
 PD-26-010	Tennis Court Reconstruction	\$397,700				Currently unfunded
 PD-24-010	Natural Resources Restoration	\$300,000	x	x		Update pending
SURFACE TRANSPORTATION RETAINING WALLS						
 ST-25-003	90th Street Retaining Walls	\$700,000		x		Design work continues
SURFACE TRANSPORTATION ROADS AND STREETS						
 ST-20-006	Nicollet Avenue Reconstruction	\$7,905,000		x		Design work continues with Hennepin County
 ST-99-010	PMP-Street Reconstruction	\$5,855,900	x	x	x	Bidding is scheduled for May 2026
 ST-99-003	Overlay of City Streets	\$4,532,000	x		x	Bidding is scheduled for April 2026 and award at Council in May 2026
 ST-13-001	Signal & Traffic Mgmt Improvements	\$356,800		x		Work is in conjunction with ST 99-010 and ST-99-003
 ST-20-005	Normandale at 102nd Street - Right Turn Lane	\$324,000		x		Work is in conjunction with ST 18-004
 ST-25-004	98th Street @ 35W Interchange Reconfig. Project	\$300,000	x	x		In process of hiring a consultant for the MnDOT Staff approved layout
 ST-19-011	Lyndale RR Crossing Improvement Near 95th Street	\$190,300		x		Still working with RR to get the crossing surface replaced. The RR has not yet committed to the project.
SEWER, WATER, STORMWATER SEWER						
 SW-25-018	North Central Sanitary Sewer Capacity Improvement	\$29,000,000	x			In-progress (bids, vendor selection)
 SW-19-001	Sewer Main Asset Renewal/Replacement	\$1,500,000	x			Sewer replacements associated with PMP and asset renewal program
 SW-19-002	Lift Station Improvement Project	\$500,000	x			Lift station rehab - Hampshire, Cavell, 10th Street Cir



CIP PROJECT NUMBER	PROJECT DESCRIPTION	COST ESTIMATE	PLANNED FUNDING SOURCE			STATUS UPDATE
			CASH	GRANTS	DEBT	
SURFACE TRANSPORTATION		SIDEWALK/BIKEWAY				
 ST-18-004	PMP ROW Trail Program	\$8,902,100	x	x		Waiting for comments from Hennepin County
 ST-26-002	SRTS-Stanley Ave - W 84th St to Nine Mile Creek Pkwy	\$920,000	x	x		Work is in conjunction with ST 99-010 and will bid in May 2026
 ST-24-015	Moir/Central Park Connectivity Improvements	\$300,000	x			Under review
SOUTH LOOP		SOUTH LOOP GENERAL IMPROVEMENT				
 SL-26-001	Waterpark Parking Ramp	\$75,000,000	x		x	Not yet started
SEWER, WATER, STORMWATER		STORMWATER				
 SW-99-015	Storm Main Asset Renewal/Replacement (PMP)	\$2,000,000	x			Work is in conjunction with ST 99-010 and ST-99-003
 SW-99-003	SWMP/WPMP Project	\$650,000	x			Preliminary sites are being considered along with the DNR regulations that may postpone the project.
 SW-06-002	Storm Sewer Maintenance Project	\$600,000	x			Project will be bid in Q2 2026
 SW-21-001	Nine Mile Creek Streambank Stabilization	\$500,000	x			This is part of the Bloomington Forward project - Nine Mile Corridor Renewal PD-23-005. Bids for this component will occur in Q2 2026
SEWER, WATER, STORMWATER		WATER				
 SW-07-001	Watermain Asset Renewal/Replacement	\$1,200,000	x			Infrastructure replacement as part of PMP and asset renewal program
 SW-99-011	Meter Change Program	\$1,000,000	x			Bidding planned for base station construction expected early summer
 SW-10-001	Water System Fac. Twr/Reservoir Restoration	\$1,000,000		x		Bidding planned asap pending EPA review for fed funding
 SW-19-004	Water Treatment Plant Renewal	\$500,000	x			HVAC contract issued
 SW-25-022	Communication and Programming Upgrades	\$350,000	x			Not yet started

 Planning stage
  In-progress (bids, vendor selection)
  Construction underway
  Substantially complete or complete
  Deferred or canceled